

REFRESH OF THE JANET NETWORK IN THE EAST MIDLANDS

ROLL OUT: SCHEDULED VIRGIN MEDIA CONNECTION DATE IS 24TH SEPTEMBER (I.E. BY THAT DATE) EXISTING OTHERWISE STATED

READY FOR SERVICE: FINAL MIGRATION WILL BE COMPLETED BY EMMAN IN AUTUMN 2013

NB: EVEN WHERE THE TELCO IS LATE DELIVERING, CONNECTIVITY WILL BE MAINTAINED THROUGH EXISTING CONNECTION.

ACCESS CIRCUITS							Status	Status	Status	Status	Status	Status	Status	Status		
Customer Circuit ID	"B" END Remote Sites	Post Code	Supplier	"A" END University POP Sites	Post Code	Supplier	Band width									
60	Biborough College College Way, Nottingham	NG8 4DQ	BT Openreach	University of Nottingham Cripps CC. University Park Nottingham	NG7 2RD	BT Openreach	100Mb	27/06 BT planning and survey work complete.	11/07 BT fibre work complete A to B end.	01/08 BT FF & T to be confirmed 02/09/13	15/08 VM seeking confirmation that the Derby cabinet is in place with power so that the works will go ahead as scheduled.	22/08 still awaiting confirmation that BT FF & T will be 02/09	04/09 - telco delivery complete			
61	Bishop Grosseteste University College, Newport. Lincoln	LN1 3DY	BT Openreach	University of Lincoln Main Admin Building, Brayford Pool. Lincoln	LN6 7TS	BT Openreach	1Gb	As per contract - connection not required until Dec 1	11/07 BT fibre work complete A to B end.	01/08 Final Fit and Test date TBA.	15/08 Final Fit and Test date TBA.	As previous update	18/09 - BT amending presentation to multimode	24/10 - installed on 24/10		
62	Boston College Skirbeck Road. Boston Lincolnshire	PE21 6JF	BT Openreach	University of Lincoln. Library Building, Brayford Pool. Lincoln	LN6 7TS	Virgin Media	200Mb	20/06 U of Lincoln end is VM - planning complete	25/07 ECD currently 02/09	01/08 - BT need to complete some fibre work	15/08 BT awaiting access	22/08 BT access to Boston College 20th August for fibre work, and access to Lincoln Uni on 22nd August for fibre work. FF&T 6th September TBC	18/09 - telco delivery complete	24/10 - migrated 22/10		
64	British Geological Survey (Keyworth) Kingsley Dunham Centre. Keyworth. Nottingham	NG12 5GG	Virgin Media	University of Nottingham Kings Meadow Campus Lenton Ln. Nottingham	NG7 2NR	Virgin Media	1Gb	11/07 Cable pull complete.. internal cabling and splice works TBA	25/07 Waiting remaining cabling and splicing TBA	01/08 BGS end cabling complete. Uni Nottingham end delayed due duct issue around area of tramway works. Seeking more details.	15/08 Cable route shares tram route that is yet to be constructed - on hold	22/08 Awaiting clarification from contractors re timescales	18/09 - ducting complete. Final install on 23/09 TBC	26/09 - installed but not diverse from second BGS connection	07/10/13 - to be re-routed. Diversity maintained by cancelling the cease on existing circuit.	
65	British Geological Survey (Keyworth) Kingsley Dunham Centre. Keyworth. Nottingham	NG12 5GG	Virgin Media	Nottingham Trent University. Erasmus Darwin Building. Clifton Campus. Nottingham	NG11 8NS	Virgin Media	1Gb	18/07 Delay with cabling due new duct required near new tram route	25/07 Delay with cabling due new duct required near new tram route (cont)	01/08 Seeking more details re delay.	15/08 Cable route shares tram route that is yet to be constructed - on hold	22/08 Awaiting clarification from contractors re timescales	18/09 - ducting complete. Final install on 23/09 TBC	26/09 - installed but not diverse from second BGS connection	07/10/13 - will retain this circuits as is	24/10 - migrated on 21/10
66	Brooksby Melton College. Melton Mowbray, Leicestershire	LE14 2LJ	BT Openreach	De Montford University. Clephan Building. The Gateway. Leicester.	LE1 9BH	BT Openreach	100Mb	27/06 BT survey complete	18/07 Duct blockage to be cleared before fibre work can begin	01/08 Blockage should now have been completed. Awaiting update.	BT FF&T date to be confirmed	22/08 BT FF&T date 5th September to be confirmed	18/09 BT FF&T failed on 13th Sep due to no fibre tail at site. This has been escalated.	26/09 - installed 24/09		
68	Chesterfield College Infirmary Road. Chesterfield. Derbyshire	S41 7NG	Virgin Media	Kings Mill Hospital Mansfield Rd. Sutton in Ashfield Nottinghamshire	NG17 4JL	Virgin Media	1Gb	18/07 Splicing and fibres complete - VMB install date to be arranged. Fibre patching at Kings Mill already complete	25/07 Local fibres completed	01/08 - core work completed. VMB install booked for 14/08 if confirmed that all cable work complete	15/08 VMB install completed on 14/08	22/08. Ready for hand over 24th September				
70	Derby City Adult Learning Service. Rycoote Centre, Parker Street. Derby	DE1 3HF	BT Openreach	University of Derby. Kedleston Road. Derby	DE22 1GB	BT Openreach	10Mb	Existing circuit. Re-sign only		26/09 - migrated 24/09						
71	Derby College The Court House, Pimlico, Ilkeston. Derbyshire	DE7 5HZ	Virgin Media	University of Nottingham Cripps CC. University Park Nottingham	NG7 2RD	Virgin Media	100Mb	As per contract - connection not required until Dec 1	25/07 On hold awaiting building construction	01/08 On hold awaiting building construction	15/08 as previous update	22/08 On hold due new building construction	18/09 TBC in November			
72	Derby College The Roundhouse, Roundhouse Road. Derby	DE24 8JE	BT Openreach	University of Derby. Kedleston Road. Derby	DE22 1GB	BT Openreach	1Gb	27/06 - initial planning surveys complete. No major dependencies identified	18/07 - BT on track. Fibre work progressing	01/08 - B end fibre work complete. Uni end progressing. BT CDD 09/08	15/08 BT FF&T 4th September TBC	22/08 BT FF&T 4th September TBC	18/09 - change of presentation to multimode required	26/09 - installed 24/09		
74	Gateway College, Colin Grundy Drive, Hamilton Leicester	LE5 1GA	Virgin Media	De Montford University. Clephan Building. The Gateway. Leicester.	LE1 9BH	Virgin Media	1Gb	As per contract - connection not required until Dec 1	25/07 - fibres complete VMB install to be scheduled	01/08 - VMB install date to be agreed in November	15/08 November install date TBC	22/08 November install date to be confirmed	18/09 - install amended to 13 November			
75	Grantham College Stonebridge Road, Grantham Lincolnshire	NG31 9AP	Virgin Media	Nottingham Trent University. Barnes Wallis Building, Burton St. Nottingham	NG1 4BU	Virgin Media	100Mb	27/06 - cabling complete	25/07 - work at NTU end completed on 16/07	01/08 - VMB install scheduled for 14/08	15/08 install date rescheduled for 20/08	22/08 VMB Install completed 20th August. Ready for hand over 24th September	07/10/13 - migrated 01/10/13			
77	Hinwick Hall College Hinwick, Wellingborough Northamptonshire	NN29 7JD	BT Openreach	University of Northampton Grendon Building, Boughton Green Road. Northampton	NN2 7AL	BT Openreach	100Mb	18/07 BT fibre work complete A to B end. Ready for Final Fit and Test. Date TBA	25/07 - no change	01/08 - BT FFT set for 03/09/13	15/08 BT FF&T to be confirmed for 3rd September	22/08 BT FF&T to be confirmed for 3rd September	18/09 - BT FF&T completed on 3rd September	24/10 - migrated 07/10		
78	Homefield College, 42 St Marys Road. Sileby Loughborough. Leicestershire	LE12 7TL	BT Openreach	Loughborough University, Haselgrave Building. Loughborough	LE113TU	BT Openreach	100Mb	27/06 - BT CDD subject to survey completion	18/07 BT completes site induction	01/08 - BT externals and exchange work ECD is 16/08. CDD is currently 23/08	15/08 BT delayed due access not available at University until 28th August	22/08 BT waiting access to Loughborough University 28th August to complete fibre work. FF&T date TBA	18/09 - FF&T completed 13 September	07/10/13 - migrated on 30/09/13		

79	Landmarks, Upper Mill Farm, Creswell, Worksop, Nottinghamshire	S80 4HP	BT Openreach	Kings Mill Hospital Mansfield Rd, Sutton in Ashfield Nottinghamshire	NG17 4JL	BT Openreach	10Mb	
80	Leicester College Freemans Park Campus, Aylestone Rd, Leicester	LE2 7LW	Virgin Media	De Montfort University, Clephan Building, The Gateway, Leicester.	LE1 9BH	Virgin Media	1Gb	
81	Lincoln Site of Bishop Burton College. (Riseholme), Lincoln	LN2 2LG	BT Openreach	University of Lincoln, Main Admin Bldg, Brayford Pool, Lincoln	LN6 7TS	BT Openreach	100Mb	
82	Lincoln College Monks Road, Lincoln	LN2 5HQ	Virgin Media	University of Lincoln, Main Admin Bldg, Brayford Pool, Lincoln	LN6 7TS	Virgin Media	200Mb	
84	Linkage College Toynton All Saints, Spilsby Lincolnshire	PE23 5AE	BT Openreach	University of Lincoln, Library Bldg, Brayford Pool, Lincoln	LN6 7TS	Virgin Media	100Mb	
85	Linkage College Weelsby Road Grimsby	DN32 9RU	Virgin Media	University of Lincoln, Main Admin Bldg, Brayford Pool, Lincoln	LN6 7TS	Virgin Media	100Mb	
86	Loughborough College Radmoor Road, Loughborough Leicestershire	LE11 3BT	BT Openreach	Loughborough University, Haselgrave Building, Loughborough	LE11 3TU	BT Openreach	1Gb	
87	Moulton College West Street, Moulton Northamptonshire	NN3 7NR	BT Openreach	University of Northampton Grendon Building, Boughton Green Road, Northampton	NN2 7AL	Virgin Media	200Mb	
88	New College Nottingham Clarendon Campus, Pelham Ave Nottingham	NG5 1AL	Virgin Media	Nottingham Trent University, Barnes Wallis Building, Burton St, Nottingham	NG1 4BU	Virgin Media	100Mb	
89	New College Nottingham Adams Building, The Lace Market, Nottingham	NG1 1NG	Virgin Media	Nottingham Trent University, Barnes Wallis Building, Burton St, Nottingham	NG1 4BU	Virgin Media	300Mb	
90	NIACE 21 De Montfort Street Leicester	LE1 7GE	Virgin Media	University of Leicester Computer Centre University Rd, Leicester	LE1 7RH	Virgin media	100Mb	
91	North Nottinghamshire College Carlton Road, Worksop Nottinghamshire	S81 7HP	Virgin Media	Kings Mill Hospital Mansfield Rd, Sutton in Ashfield Nottinghamshire	NG17 4JL	Virgin Media	100Mb	
93	Northampton College Booth Lane Northampton	NN3 3RF	Virgin Media	University of Northampton Grendon Building, Boughton Green Road, Northampton	NN2 7AL	Virgin Media	1Ge	
94	Northamptonshire County Council County Hall, Angel St Northampton	NN1 1ED	BT Openreach	University of Northampton Grendon Building, Boughton Green Road, Northampton	NN2 7AL	Virgin Media	300Mb over 1Ge Bearer	
96	Portland College Nottingham Road, Mansfield Nottinghamshire	NG18 4TJ	Virgin Media	Kings Mill Hospital Mansfield Rd, Sutton in Ashfield Nottinghamshire	NG17 4JL	Virgin Media	100Mb	
97	Regent College Regent Road Leicester	LE1 7LW	Virgin Media	University of Leicester Computer Centre, University Rd, Leicester	LE1 7RH	Virgin Media	100Mb	

Existing circuit, Re-sign only		26/09 - migrated 24/09						
18/07 - access failed twice for splicing	25/07 - Splicers booked on for 01/08 and 02/08	01/08 - splicing ECD is 02/08. VMB install TBA.	15/08 VMB install date to be confirmed.	22/08 VMB Install booked 4th September	Install completed 4th September	24/10 - migrated on 17/10		
Delivered by VM on 23/07/13. Expected Ready-for-Service = early August	01/08 - circuit accepted by Janet on 29/07	No update	19/08 - new address range added to EMMAN routing tables. Router install and configuration date to be agreed	EMMAN to install site router on 30/08	18/09 - migrated in August			
18/07 some splicing remains to be carried out	25/07 completion of splicing expected 05/08	01/08 - work completed at U of Lincoln end. Awaiting completion of splicing.	15/08 - install booked for 20/08	22/08 Access confirmed for install at both ends on the 23rd.	18/09 - due for telco completion 20th September	26/09 - installed on 23/09		
18/07 - some progress but VMB chasing update	25/07 - BT checking existing services to site, together with space and power at the U of Lincoln end.	01/08 - BT proceeding with desktop survey. Planning phase begun	15/08 BT completed University and 15th August. College end progressing	22/08 Linkage College BT survey booked 20th August	18/09 - no telco update. Put on Fast Track	26/09 - awaiting fibre works to be scheduled	07/10/13 - install scheduled 07/10/13	24/10 - installed on 09/10
11/07 - cabling complete at College end.	25/07 - checking status at A end.	01/08 - final install work can now be booked in.	15/08 Firm install date to be confirmed	22/08 Install booked for 30th August. EMMAN to confirm access arrangements	18/09 - telco delivery complete			
18/07 - requested as a high urgency job. VMB has put this on Fastrack. Delay as specialist work and equipment required to cable over flat roof, while arrangements need to be made to unlock pits/cabinets. Risk and Method Statement requested.	25/07 - RAMs request withdrawn as it may have caused delay. DSO invoked - a dedicated job controller assigned by BT. L. College contact details passed to BT.	01/08 - Cabling work completed at the L. College end. ECD for fibre jointing is 06/08. Install completion expected soon afterwards.	15/08 Loughborough College fibres completed 12th September. University fibre jointing booked for 28th August. FF&T date to be advised after fibre work completed.	22/08 BT waiting access to Loughborough University on 28th August to complete fibres. FF&T date TBA after fibre work completed. Switch over date scheduled for 10th September so need BT FF&T to complete before then	18/09 - NB: interim 1Gbps provided via EMMAN/ loughborough University. VMB has requested BT to effect FF&T on 23rd September.	26/09 - installed 25/09	07/10/13 - migrated 26/09/13	
11/07 - route issue resolved at the U of Northampton end.	25/07 - CDD of 06/08, but dependent on another Janet circuit.	01/08 - awaiting update on the status of dependent order.	15/08 BT FF&T requested for 3rd September TBC	22/08 BT FF&T to be confirmed for 3rd September	18/09 - telco delivery complete on 5th September			
April '13 - customer router installed	25/07 - on track	01/08 - VMB install date to be agreed with customer	15/08 VMB Install date TBA and agreed with site for short downtime	22/08 VMB Install TBA with site, short downtime required.	18/09 - install TBC 20th September	07/10/13 - installed on 24/09/13	07/10/13 - migrated 24/09/13	
11/07 - cabling work revealed a blocked duct. Civils team booked for 12/07 when it clears blockage.	25/07 - fibre complete both ends. VMB install date TBC.	01/08 - VMB install booked 20/08.	15/08 Site access confirmed by EMMAN. VMB Install booked 20th August	22/08 VMB Install completed 20th August. Ready for hand over 24th September				
Existing circuit, Re-sign only		Migrated 10/09						
No connection change. New telco billing to Janet from 24/07/13		Migrated 24/07						
18/07 - RAMS awaiting approval	25/07 - RAMS sent direct to EMMAN for approval. Cabling and splicing dates TBA	01/08 - splicing scheduled 29/07 to 31/07. VMB install date 14/08	15/08 Due delay in splicing VMB Install date now 20th August. Access confirmed with EMMAN.	22/08 VMB Install completed 20th August but change in circuit termination required.	18/09 - installed and migrated.			
11/07 - routing issues at U of Northampton end resolved	25/07 - NCC awaiting BT fibre works date	01/08 - BT fibre works scheduled for 02/08	15/08 BT FF&T 5th September to be confirmed	18/09 BT FF&T 5th September				
No connection change. New telco billing to Janet from 24/07/13		Migrated 24/07						
18/07 - VMB install date dependent on completion of work at the U of Leicester end.	25/07 - awaiting completion of cabling work at u of leicester end.	01/08 - VMB install booked for 15/08	15/08 VMB Install 15th August. To be confirmed completed and handed over	19/09 - telco install complete	18/09 - migrated early September			

98	RNIB College Loughborough, Radmoor Rd Loughborough. Leicestershire	LE11 3BS	Virgin Media	Loughborough University, Haselgrave Building. Loughborough	LE113TU	Virgin Media	100Mb
99	South Leicestershire College Blaby Road, South Wigstone Leicestershire	LE18 4PH	Virgin Media	University of Leicester Computer Centre University Rd, Leicester	LE1 7RH	Virgin media	200Mb
101	Central College Nottingham Greythorn Road, West Bridgford, Nottingham	NG2 7GA	Virgin Media	Nottingham Trent University, Barnes Wallis Building, Burton St. Nottingham	NG1 4BU	Virgin Media	100Mb
102	Central College Nottingham High Road, Chilwell Nottingham	NG9 4AH	Virgin Media	University of Nottingham Cripps CC, University Park Nottingham	NG7 2RD	Virgin Media	200Mb
105	New College Stamford, Drift Road, Stamford Lincolnshire	PE9 1XA	BT Openreach	De Montford University, Clephan Building, The Gateway. Leicester.	LE1 9BH	Virgin Media	100Mb
106	Stephenson College Thornborough Road, Coalville Leicestershire	LE67 3TN	Virgin Media	Loughborough University, Haselgrave Building, Loughborough	LE113TU	Virgin Media	100Mb
107	Tresham College Windmill Avenue, Kettering Northamptonshire	NN15 6ER	BT Openreach	University of Northampton Grendon Building, Boughton Green Road, Northampton	NN2 7AL	BT Openreach	200Mb
108	Tresham College Oakley Road, Corby	NN17 1NE	Virgin Media	De Montford University, Clephan Building, The Gateway. Leicester.	LE1 9BH	Virgin Media	100Mb
109	West Nottinghamshire College Derby Road, Mansfield Nottinghamshire	NG18 5BH	BT Openreach	Kings Mill Hospital Mansfield Rd, Sutton in Ashfield Nottinghamshire	NG17 4JL	BT Openreach	1Gb
110	Workers Educational Assoc 39 Mapperley Road Nottingham	NG3 5AQ	Virgin Media	Nottingham Trent University, Barnes Wallis Building, Burton St. Nottingham	NG1 4BU	Virgin Media	100Mb
111	Wyggeston and Queen Elizabeth 1 College, University Road. Leicester	LE1 7RJ	Virgin Media	University of Leicester Computer Centre University Rd, Leicester	LE1 7RH	Virgin media	100Mb
112	Wyggeston and Queen Elizabeth 1 College, University Road. Leicester	LE1 7RJ	Virgin Media	De Montford University, Clephan Building, The Gateway. Leicester.	LE1 9BH	Virgin Media	100Mb
113	West Nottinghamshire College,	NG18 5BH		University of Nottingham Cripps CC, University Park Nottingham	NG7 2RD		1Gb

As per contract - connection not required until Dec 1	25/07 - surveys completed. Awaiting contractor dates.	01/08 Wayleave in place for College end.	15/08 Loughborough University fibres complete. RNIB College still at wayleave. Not required until December but will progress fibres to point of install and place on hold if necessary	22/08 RNIB College still wayleave considerations. Not required until later in December.	18/09 - on track. TBC in November.			
18/07 - chasing wayleave	25/07 - wayleave completed. Cabling and splicing dates TBA	01/08 - awaiting supplier dates	15/08 Site access resolved. Cabling in progress but delayed due blockages. Waiting date for this to be resolved	22/08 Blockages should be cleared by 20th August	18/09 - if access confirmed, install set for 20th September	26/09 - circuit complete 20/09	07/10/13 - migrated 04/10/13	
No connection change. New telco billing to Janet from 24/07/13		Migrated 24/07						
04/07 cabling and splicing complete at both ends	11/07 - VMB install and FF&T set for 12/08	01/08 - awaiting VMB install and FF&T on 12/08	15/08 VMB Install completed 12th August. Ready for hand over 24th September.					
No connection change. New telco billing to Janet from 24/07/13		Migrated 24/07						
No connection change. New telco billing to Janet from 24/07/13		Migrated 24/07						
11/07 - awaiting BT surveys	18/07 - concern about Spine cable resolved. Good to go.	01/08 - awaiting further update	15/08 BT fibre jointing booked for 20th August. FF&T requested for 5th September, to be confirmed	22/08 BT FF&T 5th September to be confirmed	18/09 - telco install completed 5th September	07/10/13 - migrated 03/10/13		
18/07 - wayleave resolved	25/07 work at College end will include cable pulls onsite 10/08; splicer 12/08	01/08 - work at De Montford - complete. Awaiting completion of works at Tresham College end	15/08 Tresham College works completed on the 13/08. Install for week commencing 27/08 TBC	22/08 Install has been booked for the 30/08. EMMAN to confirm access.	18/09 - telco install completed 30th August	07/10/13 - migrated 03/10/13		
18/07 - initial planning surveys completed.	25/07 - awaiting update on fibre progress	01/08 - ecd for BT fibres is 12/08	15/08 BT FF&T requested for 6th September, to be confirmed	22/08 BT FF&T requested for 6th September, to be confirmed.	18/09 - fibre terminated in wrong room. Awaiting new install date.	26/09 - delivered 25/09	24/10 - migrated 18/10 but ASR1001 router replacement imminent	
Existing circuit. Re-sign only		Migrated 24/09						
18/07 - survey date set for 23/07	25/07 - survey completed on 23/07	01/08 - awaiting scheduling dates	15/08 Re Wyggeston. Onsite maintenance have advised potential issue with their duct capacity which might impact on the separation from cct 112.	22/08 Waiting results of re-survey and will advise as soon as possible.	18/09 - clear duct identified. Seeking install date.	26/09 - cabling and splicing 01/10 to 04/10	Install provisionally booked for 11/10/13. EMMAN to confirm access with site and telco.	24/10 - route problems. Meeting arrangements in progress
18/07 - survey date set for 23/07	25/07 - survey completed on 23/07	01/08 - awaiting scheduling dates	15/08 External cabling 23rd August. Internals 29th August and splicing 30th August..	22/08 External cabling 23rd August.. Internals 29th August and splicing 30th August	18/09 - expected install date of 20th September	26/09 - installed on 20/09		
Order received			15/08 West Notts College. In progress with BT. Uni of Nottingham with contractors for dates TBA	22/08 BT. no issues expected. CDD is 23rd September. Rough estimate for completion date is first half of October.	18/09 - install date on track for late September	26/09 - install date now w/c 07/10/13	07/10/13 - install date delayed to 18/10/13 after delayed date of equipment delivery to engineer	24/10 - installed 21/10